

Activity ID	Activity Name	Original Duration	Start	Finish	Activity % complete	2008												2009				
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May				
Fire Station 151 construction						227.9d 19-May-08 A 02-Apr-09																
SITWORK						176.9d 19-May-08 A 21-Jan-09																
A1150	notice to proceed	0.0d	19-May-08 A		100%	◆ notice to proceed																
A1160	Clear and grub site	5.0d	29-May-08 A	30-May-0...	100%	Clear and grub site																
A1170	Stake site and lay out building corners	2.0d	02-Jun-08 A	06-Jun-08	75%	■ Stake site and lay out building corners																
A1210	onsite demo	2.0d	03-Jun-08 A	05-Jun-08	50%	■ onsite demo																
A1180	over excavate for building	3.0d	04-Jun-08 A	10-Jun-08	25%	■ over excavate for building																
A1190	recompact for building	4.0d	05-Jun-08 A	13-Jun-08	25%	■ recompact for building																
A1200	build building pad	3.0d	13-Jun-08	18-Jun-08	0%	■ build building pad																
A1220	site wall footings	2.0d	18-Jun-08	20-Jun-08	0%	site wall footings																
A1230	site wall CMU	5.0d	20-Jun-08	27-Jun-08	0%	■ site wall CMU																
A1280	bring in fire line and domestic water	7.0d	11-Jul-08	22-Jul-08	0%	■ bring in fire line and domestic water																
A1290	bring in sewer	5.0d	11-Jul-08	18-Jul-08	0%	■ bring in sewer																
A1300	set new hydrants	2.0d	22-Jul-08	24-Jul-08	0%	set new hydrants																
A1240	underground retention	20.0d	04-Sep-08	02-Oct-08	0%	■ underground retention																
A1250	drill drywells	17.0d	02-Oct-08	27-Oct-08	0%	■ drill drywells																
A1260	under ground storm drains	10.0d	27-Oct-08	10-Nov-08	0%	■ under ground storm drains																
A1270	underground electric	15.0d	10-Nov-08	03-Dec-08	0%	■ underground electric																
A1310	under ground for site lighting	5.0d	03-Dec-08	10-Dec-08	0%	■ under ground for site lighting																
A1320	onsite curb and gutter	5.0d	03-Dec-08	10-Dec-08	0%	■ onsite curb and gutter																
A1330	onsite sidewalks	7.0d	10-Dec-08	19-Dec-08	0%	■ onsite sidewalks																
A1340	on site concrete drives	8.0d	10-Dec-08	22-Dec-08	0%	■ on site concrete drives																
A1350	wrought iron fence	3.0d	19-Dec-08	24-Dec-08	0%	wrought iron fence																
A1360	off site curb and gutter	5.0d	19-Dec-08	30-Dec-08	0%	■ off site curb and gutter																
A1370	parking lot asphalt	3.0d	19-Dec-08	24-Dec-08	0%	parking lot asphalt																
A1390	landscape	15.0d	24-Dec-08	20-Jan-09	0%	■ landscape																
A1380	off site asphalt patchback	2.0d	30-Dec-08	05-Jan-09	0%	■ off site asphalt patchback																
A1400	parking lot striping	1.0d	20-Jan-09	21-Jan-09	0%	parking lot striping																
LIVING AREA						206.0d 18-Jun-08 02-Apr-09																
A1410	dig footings	5.0d	18-Jun-08	25-Jun-08	0%	■ dig footings																
A1420	set rebar in footings	3.0d	25-Jun-08	30-Jun-08	0%	■ set rebar in footings																

■ Actual Work ■ Critical Remai...
■ Remaining Work ◆ Milestone

